

Village wise Entry Point Activities Detail Status of Schemes taken up under AAGY F/Y 2018-19 for Sonitpur District

Name of LAC - Dhekiajuli

Name of Block:Dhekiajuli

Name of Village : Meghaijarani.

Total amountSanctioned:Rs.50.00Lakhs

Sl. No.	Nameofschemetakenupunder AAGY	Scheme Amount(In Lakh)	1stInst.	2ndInst.	3rdInst.	Completed/ ongoing	Physical progress (%)	Financial progress(%)	Remarks,if any
1	Const.ofComputerLabnear Meghaijarani L.P. School	10	3	4	3	Completed	100%	100%	
2	InstallationofSolarStreetLight fromEntryGatetowards Meghaijarani Village	10	3	4	3	Completed	100%	100%	
3	Const.ofCommunityToiletnear Ranga Mancha, Meghaijarani	5	1.5	2	1.5	Completed	100%	100%	
4	Const.ofPaverBlockRoad fromPhukanBorohouseto Gambhir Boro house	10	3	4	3	Completed	100%	100%	
5	Const.ofCremationGround withBoundaryFencingnear RangaMancha	10	3	4	3	Completed	100%	100%	
6	RenovationofMeghaijarani Catholic Church	5	1.5	2	1.5	Completed	100%	100%	

Name of LAC - Dhekiajuli

Name of Block-Dhekiajuli

Village : Bhotpara

Total Sanctioned:Rs.50.00Lakhs

Sl. No.	Name of scheme taken up under AAGY	Scheme Amount(In Lakh)	1stInst.	2ndInst.	3rdInst.	Completed/ ongoing	Physical progress (%)	Financial progress(%)	Remarks, if any
1	Const.ofCremationGroundat Bhotpara Samshan Kalithan	10	3	4	3	Completed	100%	100%	
2	CowRoad/SamshanRoadat Bhotpara Samshan	5	1.5	2	1.5	Completed	100%	100%	
3	InstallationofSolarStreetLight from Entrance Gate towards BhotparaGaon	10	3	4	3	Completed	100%	100%	
4	Const.ofCommunityToiletnear Bhotpara Namghar	5	1.5	2	1.5	Completed	100%	100%	
5	ICBPRoadfromDilipSarma house to Rupa Chetry house	10	3	4	3	Completed	100%	100%	
6	ConstructofBoundaryFencing of Yubak Sangha Building at Bhotpara Gaon	2.5	0.75	1	0.75	Completed	100%	100%	
7	Const.ofBoundaryFencing of Nava Yubak Sangha Building at Bhotpara Gaon	2.5	0.75	1	0.75	Completed	100%	100%	
8	Const.ofCulvertatBhotpara Tantipara	2.5	0.75	1	0.75	Completed	100%	100%	
9	Const.ofCulvertatBhotpara Tantipara	2.5	0.75	1	0.75	Completed	100%	100%	

Name of LAC- Borsola

Name of Block-Borsola

Name of Village - Borbhogia

Total Sanctioned Amount-50Lakhs

Sl.No.	Name of scheme taken up under AAGY	Scheme Amount (In Lakh)	1st Inst.	2nd Inst.	3rd Inst.	Completed/ongoing	Physical progress (%)	Financial Progress (%)	Remarks, if any
1	Const. of Entry Gate for Borbhogia Model Village	10	3	4		Ongoing	85%	70%	
2	Installation of Solar Street Light at Borbhogia Model Village	10	3	4	3	Completed	100%	100%	
3	Const. of paver Block Road from Entry Gate to Haragouri Mandir	10	3	4	3	Completed	100%	100%	
4	Const. of Community Toilet (Ladies & Gents) with running water facility near Belsiri Chaporli P. School	5	1.5	2		Ongoing	70%	70%	File is processed for release of final installment
5	Const. of RCC Bridge at Santibon cremation ground link road over Mora River	10	3	4	3	Completed	100%	100%	
6	Const. of Approach Road with Boulder pitching of RCC Bridge near Santibon	5	1.5	2		Ongoing	90%	70%	File is processed for release of final installment

Name of LAC-Borsola

Name of Block-Bihaguri

Name of Village-Borghop

Total Sanctioned Amount-50Lakhs

Sl.No.	Name of scheme taken up under AAGY	Scheme Amount(In Lakh)	1st Inst.	2nd Inst.	3rd Inst.	Completed/ ongoing	Physical progress (%)	Financial Progress (%)	Remarks, if any
1	Const. of Entry Gate at Borghop Village	10	3	4		Ongoing	80%	70%	File is prepared for release of final installment
2	Const. of Paver Block Road from Kamal Chandra Das House to Bindukuri PWD link Road	10	3	4	3	Completed	100%	100%	
3	Const. of Community Toilet at Borghop Village	5	1.5	2	1.5	Completed	100%	100%	
4	Installation of Solar Street Light at Borghop Village	10	3	4	3	Completed	100%	100%	
5	Const. of Gym Building at Borghop Village	10	3	4	3	Completed	100%	100%	
6	Const. of Waiting Shed and Pure Drinking Water facility at Bandarmari Center	5	1.5	2	1.5	Completed	100%	100%	

Name of LAC- Tezpur

Name of Block-Gabharu

Name of Village - Parbatia

Total Sanctioned Amount-50Lakhs

Sl.No.	Nameofschemetakenupunder AAGY	Scheme Amount(In Lakh)	1stInst.	2ndInst.	3rdInst.	Completed/ ongoing	Physical progress (%)	Financia l Progress (%)	Remarks,ifany
1	Const.ofEntryGate	10	3	4		Ongoing	95%	70%	File is processed for release of final installment.
2	Const. of Paver Block Road fromHaraSaikia'sresidenceto Ganesh Mandir Road	10	3	4		Completed	100%	70%	File is processed for release of final installment.
3	InstallationofSolarLightfrom Entry Gate towards Bam-Parbatia village	10	3	4		Completed	100%	70%	File is processed for release of final installment.
4	Const.ofBoundaryWallwith4 nos.SolarStreetLightatBam-Parbatia village Smakhan	10	3	4		Completed	100%	70%	File is processed for release of final installment.
5	Const.ofProtectionBundhwith retaining wall at Kalipukhuri near Santipur Parshya Bidyalaya	10	3	4		Completed	100%	70%	File is processed for release of final installment.

Name of LAC- Tezpur

Name of Block-Balipara

Village Name - Napam

Total Sanctioned Amount-50Lakhs

Sl.No.	Nameofschemetakenup under AAGY	Scheme Amount(In Lakh)	1stInst.	2nd Inst.	3rd Inst.	Completed/ ongoing	Physical progress (%)	Financial Progress (%)	Remarks,ifany
1	Const.ofEntranceGateofthe Adarxo Gram	10	3	4		Ongoing	95%	70%	UC submitted on 01/02/2024 File has put up for PV
70	InstallationofSolarStreet Light from Entry Gate towards Napam Village	10	3	4		Completed	100%	70%	UCsubmittedon01/02/2024 File has put up for PV
3	ConstructionandRepairingof Pavers Block Road from Entry Gate to Balaram Chetry'sresidence	10	3	4		Completed	100%	70%	The UC has submitted and letter has been issued for PV to release the 3rd installment.
4	Const. of Community Sanitation (Toilet) with Boundarywall&Renovation work at Rangamancha Ground	8	2.4	3.2		Completed	100%	70%	UCsubmittedon01/02/2024 File has put up for PV
5	Const.ofPaverBlockRoad from Mukti Dham to SamsuddinAliresidence	5	1.5	2		Completed	100%	70%	The UC has submitted and letter has been issued for PV to release the 3rd installment.
6	Const.ofPaversBlockRoad fromRajivRoy'sresidentto NapamCremationGround	7	2.1	2.8		Completed	100%	70%	The UC has submitted and letter has been issued for PV to release the 3rd installment.

Name of LAC - Rangapara

Name of Block-Rangapara

Name of Village - Dhulapadung TE

Total Sanctioned Amount-50Lakhs

Sl.No.	Nameofschemetakenup under AAGY	Scheme Amount(In Lakh)	1stInst.	2nd Inst.	3rd Inst.	Completed/ ongoing	Physical progress (%)	Financia l Progress (%)	Remarks,ifany
1	Const.ofEntryGate	10	3	4		Ongoing	90%	100%	
2	InstallationofSolarStreetLight from Entry Gate	10	3	4		Completed	100%	100%	
3	Const.ofChildrenParkat Dhulapadung Village	10	3	4		Ongoing	90%	100%	
4	RenovationofJagannathMandir	7	2.1	2.8		Completed	100%	100%	
5	Shedhouse6nos.(Rs.50,000x6 nos.)	3	0.9	1.2		Completed	100%	100%	
6	Const. of Community Toilet Block(Ladies&Gents)with watersupplyfacilities(2nos.) (Rs.5,00,000x2=10,00,000)	10	3	4		Completed	100%	100%	

Name of LAC - Rangapara

Name of Block-Balipara

Village - Dighaligaon

Total Sanctioned Amount-50Lakhs

Sl.No.	Name of scheme taken up under AAGY	Scheme Amount (In Lakh)	1st Inst.	2nd Inst.	3rd Inst.	Completed/ongoing	Physical progress (%)	Financial Progress (%)	Remarks, if any
1	Const. of Entry Gate at Dighaligaon	10	3	4		Ongoing	95%	70%	File is prepared for release of final installment
2	Installation of Solar Street Light from Entry Gate of Dighaligaon	10	3	4		Completed	100%	70%	File is prepared for release of final installment
3	Const. of Community Toilet with water supply facility at Dighaligaon	5	1.5	2		Ongoing	95%	70%	File is prepared for release of final installment
4	Const. of Paver Block Road from Entry Gate towards Dighaligaon	10	3	4		Completed	100%	70%	File is prepared for release of final installment
5	Development of Cremation Ground at Dighaligaon	10	3	4		Completed	100%	70%	File is prepared for release of final installment
6	Const. of CC Block Road at Cremation Ground Road at Dighaligaon	5	1.5	2		Completed	100%	70%	File is prepared for release of final installment

Name Of LAC- Sootea

Name of Block-Naduar

Name of Village -No 2 Bordekorai

Total Amount Sanctioned-50lakhs

Sl. No.	Name of scheme taken up under AAGY	Scheme Amount(In Lakh)	1st Inst.	2nd Inst.	3rd Inst.	Completed/ ongoing	Physical progress (%)	Financial Progress (%)	Remarks, if any
1	Const. of Adarxo Village Gate	10	3	4	3	Ongoing	90%	100%	
2	Improvement of Approach Road from No. 2 Bordekorai Ajarguri to Sibalik RD	10	3	4	3	Completed	100%	100%	
3	Installation of Solar Street Light	10	3	4	3	Completed	100%	100%	
4	Const. of Children Park at No. 2 Morisuti L.P. School	5	1.5	2	1.5	Completed	90%	100%	
5	Const. of Boundary Wall with Fencing at No. 2 Bordekorai Sub-Centre	3.5	1.05	1.4	1.05	Completed	90%	100%	
6	Const. of Boundary Wall at Garipam L.P. School	4	1.2	1.6	1.2	Completed	90%	100%	
7	Dustbin and Hording under Adarxo Village	3.5	1.05	1.4		Ongoing	70%	70%	File is Prepared for PVR
8	Open Stage at No. 2 Bordekorai Missing Gaon	4	1.2	1.6	1.2	Completed	70%	100%	